# BEAUMONT FINANCING AUTHORITY LOCAL AGENCY REVENUE BONDS , 2015 SERIES C IA 18 ACCOUNT NUMBER

# WRITTEN REQUISITION OF BEAUMONT FINANCING AUTHORITY NO. 075

The undersigned is an Authorized Representative of the City of Beaumont, Beaumont Financing Authority (the "BFA") and hereby requests Wilmington Trust, National Association (the "Trustee"), pursuant to a resolution adopted by the City Council of the City of Beaumont (the "City"), acting as the legislative body of the Beaumont Financing Authority and a Bond Indenture, dated as of April 1, 2012, by and between the Beaumont Financing Authority and Wilmington Trust, National Association, as trustee (the "Trustee"), to pay to the Persons listed on Schedule I attached hereto, the amounts shown for the purposes indicated from the Acquisition Fund established and maintained under the Indenture.

The BFA hereby certifies that (a) each obligation mentioned therein is a proper charge against such Acquisition Fund and has not previously been disbursed by the Trustee from amounts in such Acquisition Fund, (b) all conditions precedent with respect to such disbursement haven satisfied, and (c) the amount of such disbursement is for a Project Cost as defined herein, (d) is accompanied by a bill or statement of account (if any) for each obligation and (e) no Event of Default has occurred under the Indenture, (d) this request meets the requirements of the Indenture.

All payments shall be made in accordance with the payment instructions set forth on Schedule I attached hereto, and the Trustee shall have no duty or obligation to authenticate such payment instructions or authorization thereof.

Dated: November 21, 2023

BEAUMONT FINANCING AUTHORITY c/o CITY OF BEAUMONT

By:		
•	Authorized Representative	

# SCHEDULE I WRITTEN REQUISITION OF THE BEAUMONT FINANCING AUTHORITY

Name/Address (Wire/Check)	<u>Amount</u>	Purpose
CITY OF BEAUMONT Wells Fargo ABA Acct	\$39,644.27	In accordance with Potrero Fire Station Project, and Proceeds from 2015C, Local Agency Revenue Bonds:

1. Kemcorp Construction –
Invoice 12\* \$39,644.27 partial, see attached

Total Payment \$39,644.27 Payment does not exceed the remaining available acquisition funds of \$46,750.02

City will process payment directly to contractor, Kemcorp Construction. Instructions have been provided to City with documentation received to support the costs being claimed, enumerated above.

# CITY OF BEAUMONT BEAUMONT PUBLIC IMPROVEMENT AUTHORITY

REQUISITION #075
SUPPORTING DOCUMENTATION

#### City of Beaumont Requisitions for Fire Station Project As of 6/13/2023

Allocated Amount 3,984,954.84

Requisition #	Date	:	Amount	Remaining Balance
	48	3/11/2021	55,725.50	3,929,229.34
	59	6/7/2021	137,374.83	3,791,854.51
	60	6/7/2021	14,744.34	3,777,110.17
	61	6/7/2021	16,148.58	3,760,961.59
	62	6/7/2021	9,928.66	3,751,032.93
	66	9/22/2021	12,470.13	3,738,562.80
	70	1/24/2022	31,103.90	3,707,458.90
	71	5/12/2022	15,020.18	3,692,438.72
	72	9/30/2022	37,359.70	3,655,079.02
	Bond Refund	11/30/2022	861,121.37	2,793,957.65
	73	6/13/2023	853,871.57	1,940,086.08
	74	9/6/2023	1,309,998.59	630,087.49
	75	11/1/2023	39,644.27	590,443.22
	76	11/1/2023	486,235.94	104,207.28

Bond Issue	Amount Available	Amount Calimed	Remaining Amount	Notes
2012A IA 8C	2,741.39		2,741.39	Refunded, not available
2012B IA 20	1,142,226.75	289,054.24	853,172.51	Refunded, not available
2012C IA 7B	14,741.41	14,744.34	(2.93)	
2012C IA 7C	16,144.96	16,148.58	(3.62)	
2013A IA 19C	9,926.81	9,928.66	(1.85)	
2015C IA 18	893,515.84	893,515.84	-	121050-005
2015D IA 16	1,845,470.65	1,796,234.53	49,236.12	121052-005
2018A IA 7B	447.95		447.95	121021-036
2018A IA 7D	6,768.58		6,768.58	132553-008
2019 IA 16-1	12,261.10		12,261.10	134436-008
2019 IA 16-2	42,675.35		42,675.35	136806-007
2019 IA 16-4	23,395.12		23,395.12	138228-007

# CITY OF BEAUMONT BEAUMONT PUBLIC IMPROVEMENT AUTHORITY

REQUISITION #075
TRUSTEE STATEMENT TO SUPPORT AVAILABLE FUNDS



Corporate Headquarters 1100 North Market Street Wilmington, DE 19890-0001

#### **Accounts Included**

WILMINGTON TRUST, NA AS SUCCESSOR TRUSTEE UNDER AGREEMENT DATED 3/15/17 SPECIAL TAX REFUNDING BONDS 2015 SERIES A (IMPROVEMENT AREA NO.18)

# **Accounting Statement**

- BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

#### Your Portfolio at a Glance

Opening Market Value w/Accrued Income \$46,750.02
Net of Contributions & Withdrawals Net Investment Change \$196.56
Closing Market Value w/Accrued Income \$46,946.58

(714) 384-4172

### **Your Relationship Team**

FRANK STRUNK
Vice President
fstrunk@wilmingtontrust.com

JENNIFER USTATION CITY OF BEAUMONT 550 E 6TH STREET BEAUMONT, CA 92223

Page 1 of 13 www.wilmingtontrust.com 20231003 06.16.17 : 1928123 : 12011901



# **Accounting Statement**

BEAUMONT CFD 93-1 2015A IA18 CON September 01, 2023 - September 30, 2023

#### **Table of Contents**

Relationship Summary
Asset Allocation3
Accrued Income by Asset Class Summary3
Portfolio Valuations & Activity Summary4
Cash Activity Summary5
Asset Allocation
Principal Asset & Sub Asset Allocation6
Income Asset & Sub Asset Allocation6
Holdings Detail - Principal
Cash & Equivalents7
Holdings Detail - Income
Cash & Equivalents8
Activity Detail
Transaction Activity Detail9
Disclosures
Statement Disclosures10
Glossary
Glossary12

Please see Glossary for descriptions of key fields depicted in this statement.



# **Relationship Summary**

- BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

#### **Asset Allocation**

Asset Class	Principal Market Value	Income · Market Value	Total Market Value	Allocation (%)
Cash & Equivalents	\$46,750.02	-	\$46,750.02	100%
TOTAL	\$46,750.02	-	\$46,750.02	100%

### **Accrued Income by Asset Class Summary**

		Accrued	Market Value +	Estimated			
Asset Class	Market Value	Income	Accrued Income	Annual Income	Yield (%)		
Cash & Equivalents	\$46,750.02	\$196.56	\$46,946.58	\$2,398.46	5.13%		
TOTAL	\$46,750.02	\$196.56	\$46,946.58	\$2,398.46	5.13%		

Market Values may be generated using market quotations, closing price, mean bid or ask, or estimated market value obtained from quotation services. Mutual fund balances are incorporated into appropriate asset classifications. Derivative instruments are classified based upon the corresponding underlying security and does not represent a comprehensive risk assessment of your account.

Asset values will fluctuate. Estimated Annual Income is provided for comparison purposes only. Estimated Annual Income is based on historical data or other assumptions and is not a guarantee of future results. This report should not be used to prepare tax documents.

Yield for Cash & Equivalents is calculated based on Market Value of investments and does not include Uninvested Cash (Cash Balance) or Cash Payables and Receivables for pending trades.



## **Portfolio Valuations & Activity Summary**

Category	Current Period	Year-to-Date (10/01/2022 - 09/30/2023)
Opening Market Value	\$46,548.08	\$872,191.19
Accrued Income	201.94	1,547.32
Opening Market Value w/Accrued Income	\$46,750.02	\$873,738.51
Contributions		
Cash Receipts		
Intra-Account Transfers		
Other Receipts	201.94	28,430.40
Securities Transferred In		
Tax Refunds	-	-
Total Contributions	\$201.94	\$28,430.40
Withdrawals		
Cash Disbursements	-201.94	-28,430.40
Intra-Account Transfers		
Other Disbursements		-853,871.57
Other Fees	-	
Securities Transferred Out		
Tax Payments		
Taxes Withheld		
Wilmington Trust Fees	•	
Total Withdrawals	-\$201.94	-\$882,301.97
Net Contributions & Withdrawals	-	-\$853,871.57
Closing Market Value	46,750.02	46,750.02
Accrued Income	196.56	196.56
Closing Market Value w/Accrued Income	\$46,946.58	\$46,946.58
Net Investment Change	\$196.56	\$27,079.64
Net Investment Change Detail	Current Period	Year-to-Date (10/01/2022 - 09/30/2023)
Net Investment Change	\$196.56	\$27,079.64
Income Earned		
Dividends	201.94	28,430.40
Net Interest		
Other Income	-	
Change in Accrual	-5.38	-1,350.76
Total Income Earned	\$196.56	\$27,079.64

# Relationship Summary (continued)

- BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

V--- 4- B-4-

Management and advisory fees charged through accounts not listed under the Market Value Summary will not be shown in this schedule. Transactions classified in Other (Receipts, Fees, and Disbursements) categories are identified in the Transaction Activity Detail.

Market Appreciation reflects your Closing Market Value w/Accrued Income, less the net of contributions, withdrawals, and income earned, less your Opening Market Value w/Accrued Income.



# **Relationship Summary** (continued)

BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

## **Cash Activity Summary**

		Current Period ———		Year-to-Date (10/01/2022 - 09/30/2023)			
Category	Principal Cash	Income Cash	Total Cash	Principal Cash	Income Cash	Total Cash	
Opening Balance	\$46,548.08		\$46,548.08	\$872,191.19	-	\$872,191.19	
Receipts							
Cash Receipts		-	-	-	-		
Dividends	•	201.94	201.94	-	28,430.40	28,430.40	
Intra-Account Transfers	-			-	-		
Maturities	-	-		-	-	-	
Net Interest	-	•	-	-	-	-	
Other Income	-	•	-	-	-	-	
Other Receipts	201.94	-	201.94	28,430.40	-	28,430.40	
Sales	-	-	•	-	*	-	
Tax Refunds	<u>-</u>	•	<u> </u>	-	-	-	
Total Receipts	\$201.94	\$201.94	\$403.88	\$28,430.40	\$28,430.40	\$56,860.80	
Disbursements							
Cash Disbursements	-	-201.94	-201.94	-	-28,430.40	-28,430.40	
Intra-Account Transfers		-	-	-		,	
Other Disbursements	-			-\$853,871.57		-853,871.57	
Other Fees	-	-	-	-	-		
Purchases	-	-		-	-		
Tax Payments	-		-	-	-		
Taxes Withheld	-	•	•	-	-	-	
Wilmington Trust Fees	-	•		-	-	-	
Total Disbursements	•	-\$201.94	-\$201.94	-\$853,871.57	-\$28,430.40	-\$882,301.97	
TOTAL CLOSING BALANCE	\$46,750.02	-	\$46,750.02	\$46,750.02	-	\$46,750.02	
Net Total Payables and Receivables							
NET OF CASH BALANCE	\$46,750.02	-	\$46,750.02				

Opening and Total Closing Balances include holdings of cash and money market funds in USD currency. Pending purchases, pending sales and foreign currency holdings are not included.



# **Asset Allocation**

- BEAUMONT CFD 93-1 2015A IA18 CON

20231003 06.16.17 : 1928123 : 12011901

September 01, 2023 - September 30, 2023

# Principal Asset & Sub Asset Allocation

Asset Class		Total Market Value (%)	Closing Market Value	Cost	Unrealized Gain/Loss	Accrued Income	Market Valu w/ Accrued Incom
Cash & Equivalents							
Taxable		100.00%	\$46,750.02	\$46,750.02		\$196.56	\$46,946.58
Total Cash & Equivalents		100.00%	\$46,750.02	\$46,750.02		\$196.56	\$46,946.58
TOTAL PRINCIPAL ASSETS		100.00%	\$46,750.02	\$46,750.02		\$196.56	\$46,946.58
Income Asset & Sub	Asset Allocation						
Asset Class		Total Market Value (%)	Closing Market Value	Cost	Unrealized Gain/Loss	Accrued Income	Market Value w/ Accrued Income
No investments held at this time							



# **Holdings Detail - Principal**

- BEAUMONT CFD 93-1 2015A IA18 CON September 01, 2023 - September 30, 2023

20231003 06.16.17 : 1928123 : 12011901

## Cash & Equivalents

Security Name	Quantity	Market Price	Market Value	Cost	Unrealized Gain/Loss	Accrued Income	Estimated Annual Income	A STATE OF THE PARTY OF THE PAR	Yield to Worst (%)	Market Value (%)
Taxable										
Taxable Money Market Funds BLACKROCK LIQUIDITY FUNDS FEDFUND ADMINISTRATION Ticker: BLFXX; CUSIP: 09248U445	46,750.02	\$1.00	\$46,750.02	\$46,750.02		\$196.56	\$2,398.46		5.13%	100%
Total Taxable Money Market Funds			\$46,750.02	\$46,750.02		\$196.56	\$2,398.46	-	5.13%	100%
Total Taxable			\$46,750.02	\$46,750.02		\$196.56	\$2,398.46		5.13%	100%
TOTAL CASH & EQUIVALENTS			\$46,750.02	\$46,750.02	1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	\$196.56	\$2,398.46		5.13%	100%
<b>Total Principal Portfolio</b> Accrued Income			<b>\$46,750.02</b> \$196.56	\$46,750.02		\$196.56	\$2,398.46			100%
Total Principal Market Value w/ Accr	ued Income		\$46,946.58							-



# **Holdings Detail - Income**

- BEAUMONT CFD 93-1 2015A IA18 CON

20231003 06.16.17 : 1928123 : 12011901

September 01, 2023 - September 30, 2023

## Cash & Equivalents

Security Name	Quantity	Market Price	Market Value	Cost	Unrealized Gain/Loss	Accrued Income	Estimated Effective Annual Income Duration	Yield to Worst (%)	Market Value (%)
No investments held at this time									
Grand Total Accrued Income			<b>\$46,750.02</b> \$196.56	\$46,750.02	-	\$196.56	\$2,398.46		100%
Grand Total Market Value w/ Accr	ued Income		\$46,946.58						



# Activity Detail BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

## **Transaction Activity Detail**

Trade Date Settlement Date	Transaction Type	Transaction Description	Quantity	Principal Cash	Income Cash	Principal Cash Management	Income Cash Management
OPENING BALA	NCE			-	-	\$46,548.08	-
09/01/2023	Dividends	CASH RECEIPT OF DIVIDEND EARNED ON BLACKROCK LIQUIDITY FEDFUND ADMIN UNITS DUE 2023-08-31	-		\$201.94	-	-
09/05/2023 09/05/2023	Cash Management Purchases	PURCHASED 201.94 UNITS OF BLACKROCK LIQUIDITY FEDFUND ADMIN AT 1 TRADE DATE 2023-09-05 SETTLEMENT DATE 2023-09-05	201.94	-201.94		201.94	-
09/05/2023	Other Receipts	CASH RECEIPT MISCELLANEOUS TRANSFER FROM ACCT: 121050-005 P2	-	201.94		•	-
09/05/2023	Cash Disbursements	CASH DISBURSEMENT MISCELLANEOUS TRANSFER TO ACCT: 121050-005 P1	-	-	-201.94	-	-
CLOSING BALA	NCE			-	-	\$46,750.02	-

Page 9 of 13

www.wilmingtontrust.com

20231003 06.16.17 : 1928123 : 12011901



## **Disclosures**

BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

#### Statement Disclosures

#### Statement Review: Limitations on Actions

Please carefully review your statements and retain them for your records as they may contain notices, disclosures and other important information in addition to the summary of the transactions in your account for the reporting period, including contributions, distributions, transfers, and purchases and sales of securities. Summary data is also provided for off-setting investment option transfers or other transfers made between accounts.

Please report promptly any material inaccuracy or discrepancy in this information to your Relationship Manager. If revised data becomes available to Wilmington Trust after these reports are generated, we may update our records accordingly; however, revised data typically will not result in the generation of a new report.

#### Fee Arrangements

Wilmington Trust and its affiliates may earn additional compensation from uninvested cash in the form of earnings, which Wilmington Trust expects will be generated at the prevailing federal funds rate. Such earnings may be generated between the time the moneys are received by Wilmington Trust and actually forwarded to implement investment instructions, or between the time a distribution is issued and presented.

#### Affiliated Advisers

"Wilmington Trust" is a service mark encompassing the trust and investment business of Manufacturer's & Trader's Trust Company ("M&T Bank") in providing services to this account, and of some of M&T Bank's subsidiaries and affiliates, serving individual and institutional clients. Subsidiaries and affiliates include, but are not limited to, Wilmington Trust Company (operating in Delaware only); Wilmington Trust, N.A., a national association; and Wilmington Funds Management Corp., Wilmington Trust Investment Advisors, Inc., and other registered investment adviser affiliates. For additional information regarding the Wilmington Trust brand, underlying entities, and products and services offered, please visit our web site at <a href="https://www.wilmingtontrust.com">www.wilmingtontrust.com</a>.

Where permitted, Wilmington Trust, its affiliates and its sub-advisors may execute portfolio transactions with brokerage firms that provide proprietary and/or third-party research products and services, as well as trade execution. The brokerage firms providing such services may be paid commissions in excess of those another broker or dealer might charge for executing such transactions. We may execute such transactions resulting in receipt of brokerage and research services, notwithstanding that the particular account(s) involved may not be a beneficiary of such brokerage or research. Receipt of research services and products from brokers or dealers who execute client trades involves conflicts of interest for Wilmington Trust, its affiliates and its sub-advisors because they do not have to produce or pay for the research itself, and thus have an incentive to select or recommend a broker based on their interest in receiving such research.

#### Pricing and Valuation

Details of transaction charges and commissions are displayed on transaction confirmations, which have been mailed or made available separately to you. Wilmington Trust will also send you this information upon request. To the extent Wilmington Trust has custody of assets but no investment authority over your account, you have the right at any time to receive, at no additional cost to you, written confirmations of securities transactions that occur in your account. These confirmations will be mailed to you in the timeframe required by applicable regulations. Even if you previously waived your right to receive these confirmations, you may at any time ask to receive such confirmations going forward. Please contact your Relationship Manager if you wish to have written trade confirmations mailed to you.

The investment values and estimated income information reported herein reflect the securities in your account on a trade date basis as of the close of your statement period. Pricing may reflect market price quotations, closing price, mean bid / ask price, or estimated market values obtained from various third-party quotation services which we believe to be reliable and which were available when the report was prepared. If an investment did not have a readily determinable value, then reported values are based on the last valuation available to us at the time the report was generated. For assets not custodied at Wilmington Trust, prices and values are provided by the custodian, the issuer or their administrator, and Wilmington Trust is not responsible for this information, nor can Wilmington Trust guarantee its accuracy or timeliness. Valuation for Private Equity, Private Real Estate and Other asset classes reflect the most recent information available, but are typically illiquid and may have irregular reporting. Consult your Relationship Manager for details regarding valuations for your illiquid holdings.

Reported values may not equal market value or fair value and may include accruals. Asset values will fluctuate. This report should not be used to prepare tax documents or financial statements. Information for tax reporting purposes will be reflected in your annual Wilmington Trust Tax Information Letter. Please contact your Relationship Manager if you have any questions.

Basis and limitations on use for Cost, Gains, and Losses. This is not a tax document. This information is being provided for your review of transactions and balances in your account for the reporting period. For tax reporting, you should rely on your official tax documents. Transactions requiring tax consideration should be reviewed with your tax advisor. Unrealized Gain and Loss data is reliant upon accurate cost basis information and represents the current value of a security less the adjusted cost basis for that security. If the current value is greater than the adjusted cost basis, that position has an unrealized gain. Conversely, if value is less than cost, the position carries an unrealized loss.

The cost basis of record for securities transferred into your Wilmington Trust account may have been provided to us by a delivering firm, a transfer agent, or another adviser on a best efforts basis. Cost



## **Disclosures**

BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

#### **Statement Disclosures** (continued)

basis data provided through delivering firms is relied upon for this report but should be reviewed for accuracy by each client. Cost basis on fixed income securities are adjusted for amortization, accretion, or principal paydowns and the method of calculation is based upon the type of fixed income security and certain attributes, obtained from sources believed to be reliable. Where no cost basis is available for a security as of the last day of the reporting period, that security will reflect zero as the cost basis.

Investments: • Are NOT FDIC-Insured • Have NO Bank Guarantee • May Lose Value

Page 11 of 13 www.wilmingtontrust.com 20231003 06.16.17 : 1928123 : 12011901



# <u>Glossa</u>ry

#### BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

### **Glossary**

Accrued Dividend represents dividends declared by the issuer which have not yet been paid.

**Accrued Income** represents income payments accumulated with a security (i.e., "priced in" to the security value) since the last payment date but not yet received. Income accrues daily and is reset every time accruals are paid.

Cost represents the reported original value of an asset adjusted for corporate actions, including stock splits, dividends, and return of capital distributions. Tax cost basis on fixed income securities are adjusted for amortization, accretion or principal paydowns. The method of calculation is based upon the type of fixed income security and certain attributes, obtained from sources believed to be reliable. This information is used to estimate capital gains and losses; however, this is not a tax document. This information is being provided for your convenience and is for informational purposes only. For tax reporting, you should rely on your official tax documents. Transactions requiring tax consideration should be reviewed with your tax advisor.

Securities acquired before 2011 are generally not subject to the new cost basis reporting rules set forth by the Internal Revenue Service Code in the Emergency Economic Stabilization Act of 2008 and are, therefore, considered "noncovered" under the new cost basis reporting rules. All other securities in this section are securities which are "covered" under the new cost basis reporting rules. Securities which are "covered" under the new cost basis reporting rules are defined as securities which have been acquired on or after their applicable dates at which they are subject to the cost basis reporting rules and the adjusted basis will be reported to the IRS on form 1099-B for the applicable tax year in which the security is disposed.

Credit ratings are used to evaluate the likelihood of default by a bond issuer. Independent rating agencies, such as Moody's Investors Service, analyze the financial strength of each bond's issuer. Moody's ratings range from Aaa (highest quality) to C (lowest quality). Bonds rated Baa3 and better are considered "Investment Grade". Bonds rated Ba1 and below are "Speculative Grade" (also "High Yield"). The Weighted Average Credit Rating reflects a portfolio-weighted average of ratings on individual rated bonds — non-rated bonds are excluded — it does not represent a rating of the portfolio as a whole. The weighted average is intended only as an aggregate illustration of the portfolio holdings rather than as an indication of their respective risks, as certain risks —including the risk of default of individual issues— may be underrepresented by this measure.

**Duration** is a measure of a bond's sensitivity to changes in interest rates and is calculated as the average percentage change in a bond's value under parallel shifts of the yield curve. Thus a bond with

duration of 4 would be expected to lose 1% in value (price) in the event of a 25 basis point (0.25%) increase in market rates, represented by the yield curve. Conversely, that bond would be expected to appreciate 1% in value with a 25 basis point decrease in market rates.

**Estimated Annual Income** is an indication of income return expected from security positions over the next 12 months assuming that the position quantities, interest /dividend rates, and prices remain constant. For U.S. government, corporate, and municipal bonds it is calculated by multiplying the coupon rate by the face value of the security. For common stocks, ADRs, REITs and mutual funds it is calculated using an indicated (projected) annual dividend. They are provided for illustrative purposes only, are not a forecast or guarantee of future results, and they should not be relied on for making investment, trading, or tax decisions.

**Estimated Yield** compares the anticipated earnings on investments (Estimated Annual Income) to the current price of the investments. Changes in the price of a security over time or in the amount of the investment held in your account will cause the estimated yield to vary. The actual yield may be higher or lower than the estimated amounts.

**Net Interest** represents the receipt of interest earned less the purchase of accrued interest on securities.

**Taxable** versus **Tax-exempt** status is determined at the security level, and not at the account type level. Thus accounts that carry a tax exemption, such as IRAs or various charitable trusts, often have holdings that are categorized as Taxable for this report. Conversely, securities classified as Tax-exempt for this report are held in taxable account types. Securities may be deemed Tax-exempt based on a tax-advantaged treatment, typically for interest payments on municipal bonds, which may not be available equally to all investors. Additionally, alternative tax treatments may mitigate or offset tax advantages reflected in this report. This report is not a tax document and should not be used for tax preparation.

**Term (Long or Short)** reflects the holding period of the security. Long term indicates a holding period one year or greater, while Short indicates a holding period less than one year.

**Trade Date** accounting is used throughout this report, unless otherwise identified, and records the purchase or sale of an asset as of the date on which an agreement to purchase/sell was entered, or a market trade executed, rather than on the settlement date (the actual delivery of the asset in exchange for payment). Thus, trades executed but pending settlement are treated as already present in the account in reliance upon successful settlement. Trade date treatment serves as a better



## <u>Glossa</u>ry

#### BEAUMONT CFD 93-1 2015A IA18 CON

September 01, 2023 - September 30, 2023

### Glossary (continued)

reflection of actual decisions to buy/sell than settlement date, which can occur days later.

**Unit Cost** is the reported cost per share of an equity position, or cost per bond for debt securities. It reflects the price paid, adjusted for corporate actions such as stock splits and return of capital distributions. It is used to estimate capital gains and losses; however, you should rely only on your official tax documents for tax reporting purposes. All cost basis information is derived from transactions in the account or information supplied by you or other sources and is provided for your convenience and is for informational purposes only. There is no guarantee as to the accuracy of third-party cost basis information and it is not intended for tax reporting purposes. Please inform us in the event that a cost basis is not accurate.

**Unrealized Gain/Loss** is the difference between the current value of a security and the adjusted cost basis of that security. If the current value is greater than the original cost, that position has an unrealized gain. Conversely, if the current value is less than the original cost, that position has an unrealized loss.

**Yield to Worst** assumes the "worst case" yield to investors within the terms of the issue's provisions, such as use of prepayment, call, or sinking fund options that may be available to the issuer on some bonds.

Page 13 of 13

www.wilmingtontrust.com

20231003 06.16.17 : 1928123 : 12011901

OWNER: City of Beaumont 550 E. Sixth Street Beaumont, CA 92223	·	PROJECT: #CIP 201	17-028, Westside Fire 2000 West Knoll Ros Beaumont, CA 9222	ad	APPLICATION NO: PERIOD TO: CONTRACT NO: CONTRACT DATE:	07/31/23 CIP 2017-028 08/02/22	Distribution to:  OWNER  ARCHITECT CONTRACTOR
	nstruction, Inc. ust Street, Unit G 91761	VIA (ARCHITECT):	CEDG Architects 401 E. Columbia Avo Pomona, CA 91767	enue	PURCHASE ORDER #	22/231338	
CONTRACT FOR: Construct	ion of fire station ar	d associated site in	nprovements			<u> </u>	
CONTRACTOR'S AP	PLICATION FO	R PAYMENT		· -			nd belief the Work covered by this Applications been paid by the Contractor for Work for
Application is made for Payment, as shown is attached.	below, in connection with the Co	ntract. Continuation Sheet		•			that current payment shown heroin is now
1. ORIGINAL CONTRACT SUM 2. Net Change by Change Orde 3. CONTRACT SUM TO DATE ( 4. TOTAL COMPLETED & STO (Column G on Continuation Sheet)	Line 1 & 2)	\$ 33 \$ 7,8	75,000.00 50,583.96 25,583.96 02,615.01	By: Construction, Jason Boilinger, Project M	inc., General Constructio	Date: n Contractor	07/31/23
5. Retainage:  a. 5% of Completed Work  (Column D + E on continuation Sh	\$ 195,130.75	<b></b>		٠ •			
b. 5% of Stored Material (Column F on Continuation Sheet)		-	Λ,	Owner.	1		
Total retainage (Line 5a - 5b or (Total in Column I on Continuation St 6. TOTAL EARNED LESS RETAIL (Line 4 love Line 5 Total)	•	· ·	95,130.75 07,484.26	City of Basument, Jeff H	fart, Public Works Directo	Date:	<del></del>
(Line 4 less Line 5 Total)  7. 'LESS PREVIOUS CERTIFICA' (Line 6 from prior Certificate)	ATES FOR PAYMENT	\$ 3,2	07,898.06	By: State of Beaumont, Robe	ri Vestal, Public Works A		7/2023
8. CURRENT PAYMENT DUE		\$ 4	99,586.20	in accordance with the Contract D certifies to the Owner that to the b	ocuments, based on on-site observ	ations and the data comprisionsation and belief the Wo	ing this application, the above Architect is has progressed as Indicated, the quality at of the AMCUNT CERTIFIED.
9. BALANCE TO FINISH, INCLI (Line 3 less Line 6)	uding retainage \$4,118,099.70	_	·	AMOUNT CERTIFIED	i		\$ \$ 499,586.20
CHANGE ORDER SUMMARY Total changes approved in pravious	ADDITIONS	DEDUCTIONS	-	(Attach explanation if amount certi- that are changed to conform to the		i for. Initial ell figures on thi	s Application and on the Continuation Shee
Months by Owner Total Approved this Month	SEE ATTA	ACHED SOV	4	ARCHITECT: CIZE Arc	hitects, Erik G. Peterson		
TOTALS			7				7 ' /
NET CHANGES by Change Order		\$350,583.96		Ву:		Date:	20/23
CIP2017-028 FS No.	106						amed harein. Issuance, payment and
PO 22/23 1338   PO	Amount \$7 925	766 72 (00#16)	<b>\</b>	acceptation of payment are withou	it prejudice to any rights of the Own	or or Contractor under this	Contract.
Current Invoice amou	int \$499 586 20						
Retention: \$26,294.0	1 Pacific D	emier Rul	•				
Remaining after paid	(includes retent	ion): \$4,522,737	<del>7.8</del> 9				

**AIA DOCUMENT G703** 

Page 2 of 6 Pages

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

in tabulations below; amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: PERIOD TO:

11 7/31/2023

0: //3 0.:

PROJECT N
-----------

Α	В		c	D	E	F	G		н	
ITEM	1			WORK COM	PLETED	MATERIALS	TOTAL	T	BALANCE	RETAINAG
NO	DESCRIPTION OF WORK	01/2001/27 4 0700	SCHEDULED	FROM PREVIOUS		PRESENTLY	COMPLETED		то	(IF VARIABL
140	DESCRIPTION OF WORK	SUBCONTRACTOR	VALUE	APPLICATION	THIS PERIOD	STORED	AND STORED	<b>%</b>	FINISH	RATE)
	1			(D + E)		(NOT IN	TO DATE	(G/C)	(C-G)	NATE)
	General Requirements					D OR E)	(D+E+F)	`,	(0-0)	1
10000	General Contractor's Bonds 1%		#74 700 no							
10010	General Contractor's Insurance 19	4	\$74,700.00	74,700.00	0.00	0.00	74,700.00	100%	0.00	
10020	General Contractor's Mobilization		\$74,700.00 \$74,700.00	74,700.00	0.00	0.00	74,700.00	100%	0.00	Ĭ
10030	General Conditions (12 months @		\$74,700.00 \$360,000.00	74,700.00	0.00	0.00	74,700.00	100%	0.00	1
10040	Subcontractor's Bonds .5%	1		270,000.00	30,000.00	0.00	300,000.00	83%	60,000.00	ļ
10050	Subcontractor's Insurance .5%		\$37,300.00 \$37,300.00	37,300.00	0.00	0.00	37,300.00	100%	0.00	į.
10060	Subcontractor's Mobilization .5%		\$37,300.00 \$37,300.00	37,300.00	0.00	0.00	37,300.00	100%	0.00	į
10070	Submittels		\$37,200.00 \$37.200.00	31,705.00	5,595.00	0.00	37,300.00	100%	0.00	
10080	As-Builts, Warranties, O&M Manua	sis. Class Out Docks	\$20,000.00	37,200.00	0.00	0.00	37,200.00	100%	0.00	ı
10090	Demobilization		\$20,000.00 \$5,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	1
			\$3,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	
	Stored Materials									1
10100	Deliver Framing Lumber		\$400,000,00	400 000 00						
10110	Fab & Daliver Casework		\$225,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	l
10120	Fab & Deliver Fiberglass Windows		\$75,000.00	0.00	0.00	0.00	0.00	0%	225,000.00	ł
10130	Deliver & Store HM Doors, Frames		\$100,000.00	0.00	0.00	0.00	0.00	0%	75,000.00	
10140	Deliver & Store OH, Coiling, & Fok		\$100,000.00	0.00	0.00	0.00	0.00	0%	100,000.00	
10150	Deliver Plumbing Fixtures	,	\$100,000.00	0.00	0.00	0.00	0.00	0%	100,000.00	l
10160	Fab & Deliver HVAC Equipment		\$100,000.00	0.00 <b>75,000.0</b> 0	0.00	0.00	0.00	0%	100,000.00	l
10170	Fab & Deliver Electrical		\$200,000.00	00,000,61	25,000.00	0.00	100,000.00	100%	0.CO	
			42.50,005.50	0.00	70,000.00	0.00	70,000.00	35%	130,000.00	
	Off Site Work		, and the second second							
100000	Survey offsite work		\$20,000,00	20,000.00	0.00	200				
100010	Demolition		\$15,000,00	15,000.00	0.00	0.00	20,000.00	100%	0.00	
100020	Install Fire Line and Fire Hydrant		\$75,000.00	0.00	0.00	0.00	15,000.00	100%	0.00	
100030	Install Domestic Water and Imigation	n Water Lines	\$25,000.00	0.00	0.00	0.00	0.00	0%	75,000.00	
100040	Instell Sewer Lines	1	\$125,000.00	125,000,00	0.00	0.00	0.00	0%	25,000.00	
100050	Patch Concrete Curbs & Walkways	. 1	\$10,000.00	10,000.00	0.00	0.00	125,000.00	100%	0.00	
100060	Patch Asphait	}	\$10,000.00	5,000.00	0.00	0.00	10,000.00	100%	0.00	•
00070	Repair Landscaping	1	\$5,000,00	5,000.00		0.00	5,000.00	50%	5,000.00	
08000	Contractor Punch List	]	\$3,060,00	9,000.00	0.00	0.00	5,000.00	100%	0.00	
00090	Owner Punch List	ļ	\$3,000.00	0.00	0.00	0.00	0.00	0%	3,000.00	
	1	Ĭ	40,000.00	0.00	0.00	0.00	0.00	0%	3,000.00	
	Site Work	ļ	}		i	ľ	J	ł		
01000	SWPPP	i	\$50,000.00	50,000.00		200		- 1	i	1
01010	Surveying	ļ	\$15,000.00	11,250.00	0.00	0.00	50,000.00	100%	0.00	
101020	Site Demolition	j	\$25,000.00	25,000.00	0.00	0.00	11,250.00	75%	3,750.00	
	•	•	11	24,000.00	U.UU	0.00	25,000.00	100%	0.00	

A	В		С	D	E	F	G		Н	
				WORK COM	PLETED	MATERIALS	TOTAL		BALANCE	RETAINAGE
ITEM			SCHEDULED	FROM PREVIOUS		PRESENTLY	COMPLETED	1	то	(IF VARIABLE
МО	DESCRIPTION OF WORK	SUBCONTRACTOR	VALUE	APPLICATION	THIS PERIOD	STORED	AND STORED	%	FINISH	RATE)
				(O + E)		(NOT IN	TO DATE	(GAC)	(C-G)	,
						D OR E)	(D+E+F)	` ' '	(5.5)	1
	Export Soils		\$150,000.00	160,000.00	0.00	0.00	150,000.00	100%	0.00	
	Rough Grading (Site & Pad)		\$250,000.00	250,000.00	00.00	0.00	250,000.00	100%	0.00	
	Site Utilities (Storm Drain)		\$350,000.00	70,000.00	0.00	0.00	70,000.00	20%	280,000.00	
	Site Utilities (Water)		\$75,000.00	0.00	56,250.00	0.00	56,250.00	75%	18,750,00	
	Site Utilities (Gas)		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000,00	
	Site Utilities (Sewer)		\$50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	
	Site Utilities (Electrical)		\$100,000.00	0.00	20,000.00	0.00	20,000.00	20%	80,000,00	1
	nstall Imigation Sleeves		\$10,000.00	0.00	0.00	0.00	0.00	0%	10,000,00	ł
	Dig and Pour Rataining Wall & Tra	sh Endosure Footings	\$35,000,00	35,000.00	0.00	0.00	35,000.00	100%	0.00	ł
	Site CMU		\$75,000.00	75,000.00	0.00	0.00	75,000.00	100%	0.00	1
<b>I</b>	Backfill Site CMU Wall		\$25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	
101140 S	Site Concrete V gutters		\$25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	
101150 lr	nstall Fencing		\$150,000.00	7,500.00	0.00	0.00	7,500.00	5%	142,500.00	
101160 \$	Site Concrete Curbs & Ramps		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	
101170 S	Site Concrete Walkways		\$100,000.00	0.00	0.00	0.00	0.00	0%	100,000.00	
101180 lir	nstall Bike Rack	;	\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	
101190 lr	nstall Flagpole		\$10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	
101200 lr	nstall Site Light Pale Bases		\$10,000,00	0.00	0.00	0.00	0.00	0%	10,000.00	
101210  r	nstall Propana Tank		\$15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	
101220 Ir	nstall Diesel Fueling Station		\$100,000.00	0.00	0.00	0.00	0.00	0%	100,000.00	i
101230   8	Site Asphalt		\$40,000.00	0.00	0.00	0.00	0.00	0%	40,000.00	l .
101240 S	Site Concrete 6° Vehicle Paving		\$100,000.00	0.00	0.00	0.00	0.00	0%	100,000.00	1
101250 (r	natai) Irrigation		\$40,000.00	0.00	0.00	0.00	0.00	0%	40,000.00	]
101280 Ir	nstall Landscaping		\$35,000.00	0.00	0.00	0.00	0.00	0%	35,000.00	
101270 S	Stripe Parking lot		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	1
	nstell Site Coulmns and Trailis		\$125,000.00	0.00	62,500.00	0.00	62,500,00	50%	62,500.00	
101290 In	nstail Post/Package Box		\$3,500.00	0.00	0.00	0.00	0.00	0%	3,500.00	
	Contractor Punch List		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	
101310	Owner Punch List		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	
1			•••		1 3.55	0.00	0.50	""	5,000.00	
	Building A Construction				1					
	nstall Under slab utilities (Wet)		\$75,000,00	75,000.00	0.00	0.00	75,000.00	100%	0.00	1
	nstall Under Slab Utilities (Dry)		\$25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	
	renching for Footings		\$20,000.00	20,060.00	0.00	0.00	20,000.00	100%		
	nstall Rebar at Footings		\$25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	
	our Footings		\$60,000.00	60,000.00	0.00	0.00	60,000.00	100%	0.00	1
	Prep Pad for SOG		\$30,000.00	30,000.00	0.00	0.00	1		0.00	1
	nstall Rebar for SOG		\$20,000.00	20,000.00	0.00	0.00	30,000.00	100%	0.00	
	our Slab on Grade		\$80,000.00	80,000.00	0.00		20,000.00	100%	0.00	1
	Frame Walls		\$75,000.00	75,000.00	0.00	0.00	80,000.00	100%	0.00	
	iet TJIs & Glue Lam Beams		\$50,000.00	50,000.00	0.00	0.00	75,000.00	100%	0.00	
	rame Roof Parapet Walls & Roof	i	\$50,000.00	50,000.00	0.00	0.00 0.00	50,000.00	100%	0.00	
	llock and Sheath		\$25,000.00	25,000.00	0.00		50,000.00	100%	0.00	1
1	lough Fire Sprinklers		\$15,000.00	0.00		0.00	25,000.00	100%	0.00	1
J. v		•	4 l-nn'an	0.00	0.00	0.00	0.00	0%	15,000.00	I

											_										_		_													_				_			_		т	_
103000	102530	102520	102510	102500	102490	102480	102470	102460	102450	102440	102430	102420	102410	102400	102390	102380	102370	102360	102350	102340	102330	102320	102310	102300	102290	102280	102270	102260	102250	102240	102230		102200	102190	102180	102170	102160	102150	102140	102130			Š	TEM	,	>
Building B Construction Install Under stab utilities (Wet) & Trench Drains	Owner Punch List	Contractor Punchilst	Final Cleaning	Install Fire Cabinets and Extinguishers	install Blinds	Install Signage	instell Kitchen Equipment	Polish Cancrete Floors	Instell Carpet & Rubber Base	Install Rubber Flooring	Install Colling Tile	Install Owner Furnished TVs	Install Full Height Wall Mirrors	Finish Low Voltage	Finish Electrical	Finish Mechanical	Finish Plumbing	Finish Fire Sprinklers	Install Casework	Install Toilet Accessories	Install HM Doors and Hardware	Install Caramic Tile and Wainscot	Cement Board restroom walls	Interior Painting	Tape Ceilings	Drywaii Ceilings	Frame Gypsum Cailings	Tape Walls	Drwall Walls	install insulation	Paint Exterior	Distant Fiberglass velitores	Install HM Frames	Install SM Wall Panets, Flashings, Gutters & Downspouts	Install Tile Roof	Install Built up Roof	Rough Low Voltage	Rough Electrical	Rough Mechanical	Rough Plumbing			DESCRIPTION OF WORK		ū	3
Trench Drains				ners					_																									Gutters & Downspouts									SUBCONTRACTOR			
\$75,000.00	\$5,000.00	\$5,000.00	\$1,500.00	\$1.500.00	\$11,000.00	\$5,000,00	\$35,000.00	\$12,000.00	\$5,000.00	\$5,000.00	\$10,500.00	\$1,000.00	\$5,000.00	\$60,000.00	\$25,000.00	\$20,000.00	\$20,000.00	\$25,000.00	\$60,000.00	\$10,000.00	\$10,000.00	\$40,000.00	\$5,000.00	\$5,000.00	\$15,000.00	\$30,000.00	\$10,000.00	\$5,000.00	\$20,000,00	\$20,000.00	\$20,000,00	\$15,000.00	\$1,000.00	\$20,000.00	\$50,000.00	\$25,000.00	\$100,000.00	\$50,000.00	\$70,000.00	\$40,000.00			VALUE	SCHEDULED		
75,000.00	0.00	0.00	0.00	0.00	p. 93	3 8	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		0.00	0.00	0.00	0.00	5,000.00	2,500.00	14,000.00	4,000.00	( )	D+1	APPI ICATION	FROM PREVIOUS	E CONTRACTOR	
0.00	0.00	0.00	0.00	000	9 50	000	0.00	0.00	0.00	0.00	0,00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	000	8 8	0.00	0.00	0.00	0.00	0.00	20,000.00	10,000.00	56,000.00	4,000.00			THIS BERIOD			,
0.00	0.00	0.00	0.00	33	9.00	9 9	000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	00.0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	3 5	0.00	9 6	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	D OR E)	NOT IN	STORED	MATERIALS DRESENT Y	F	
75,000.00	0.00	0.00	0 99	3 8	3 8	2 5	3 8	000	9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	D 95	p 9	3 5	9 5	8 6	0.00	0.00	0.00	0.00	0.00	25,000.00	12,500.00	70,000.00	8,000,00	(D+E+F)	TO DATE	AND STORED	TOTAL	9	
100%	0%	Ş.	2 5	<b>2</b> 5	<b>3</b>	, §	3 5	2 5	Ş. ;	<u>ş</u>	ş	ş	ş	ş	ş	%	8	Ş.	ş	8	\$ \$	8	2	%	9	Ş.	2 5	2 3	2 2	2 5	2 %	0%	9%	8	ş	<u>ş</u>	25%	25%	100%	20%	(GC)	} *	<b>?</b>			
0.00	6,000.00	5.000.00	1 500.00	11,000,00	5,000.00	35,000.00	35,000.00	12 000.00	500000	5.000.00	10,500.00	1.000.00	5.000.00	60,000.00	25,000.00	20.000.00	20.000.00	25,000,00	60,000.00	10,000.00	10,000.00	40,000.00	5,000.00	5.000.00	15.000.00	30,000,00	10 000.00	5,000.00	20,000.00	20,000.00	125,000.00	15,000.00	1,000.00	20,000.00	50,000.00	25.000.00	75.000.00	37.500.00	0.00	32,000,00	(7. (8.	FINISH	10	BALANCE	Ŧ	
																																										<b>7</b> 8	(IF VARIABLE	RETAINAGE	_	

Α	8		Ç	D	E	F	G		Н	1
		<del>.</del>		WORK COM	PLETED	MATERIALS	TOTAL		BALANCE	RETAINAGE
ITEM	i		SCHEDULED	FROM PREVIOUS		PRESENTLY	COMPLETED	ŀ	то	(IF VARIABLE
NO	DESCRIPTION OF WORK	SUBCONTRACTOR	VALUE	APPLICATION	THIS PERIOD	STORED	AND STORED	%	FINISH	RATE)
				(D+E)		(NOT IN	TO DATE	(G/C)	(C-G)	14.12,
					<u> </u>	D OR E)	(D+E+F)	` '	``-'	l
103010	Install Under Slab Utilities (Dry)		\$25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	
103020	Trenching for Footings		\$20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	
103030	Install Rebar at Footings		\$25,000.00	25,000.00	00,00	0.00	25,000.00	100%	0.00	
103040	Pour Footings		\$60,000.00	60,000.00	0.00	0,00	60,000.00	100%	0.00	1
103050	Prep Pad for SOG		\$30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	
103080	Install Rebar for SOG		\$20,000.00	20,000.00	0.00	0,00	20,000,00	100%	0.00	
103070	Pour Slab on Grade		\$65,000.00	65,000.00	0.00	0,00	65,000.00	100%	0.00	
103080	Frame Walls		\$75,000.00	75,000.00	0.00	0.00	75,000.00	100%	0.00	
103090	Set TJIs & Glue Lam Beams		\$75,000.00	0.00	75,000.00	0.00	75,000.00	100%	0.00	
103100	Frame Roof		\$50,000.00	0.00	50,000.00	0.00	60,000.00	100%	0.00	
103110	Block and Sheath		\$25,000.00	12,500.00	12,500.00	0.00	25,000.00	100%	0.00	
103120	Rough Fire Sprinklers		\$15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	]
103130	Rough Plumbing		\$50,000.00	0.00	10,000.00	0.00	10,000.00	20%	40,000.00	
103140	Rough Mechanical		\$60,000.00	0.00	0.00	0.00	0.00	0%	60,000.00	
103150	Rough Vehicle Exhaust System		\$50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	
103160	Rough Electrical		\$100,000.00	0.00	10,000.00	0.00	10,000.00	10%	90,000.00	
103170	Rough Low Voltage		\$25,000.00	0.00	2,500.00	0.00	2,500.00	10%	22,500,00	
103180	Install Tile Roof		\$50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	
103190	Instell Gutters & Downspouts		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	
103200	install HM Frames		\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	
103210	Install Fibergless Windows		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	
103220	Plaster Exterior		\$125,000.00	0.00	0.00	0.00	0,00	0%	125,000,00	
103230	Paint Exterior		\$20,000.00	0.00	0.00	0.00	0,00	0%	20,000.00	
103240	Install Insulation		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	
103250	Drywait Walls		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	1
103260	Tape Wells		\$10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	
103270	Drywail Ceilings		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	1
103280	Tape Ceilings		\$7,500.00	0.00	0.00	0.00	0.00	0%	7,500.00	1
103290	Interior Painting		\$30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	1
103300	Install HM Doors and Hardware		\$5,000.00	0.00	0,00	0.00	0,00	0%	5,000.00	1
103310	Install Folding and Overhead Door	3	\$40,000.00	0.00	0.00	0.00	0.00	0%	40,000.00	1
103320	Instell Casework		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	
103330	Finish Fire Sprinklers		\$10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	
103340	Finish Plumbing		\$20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	1
103350	Finish Mechanical		\$15,000.00	0.03	0.00	0.00	0.00	0%	15,000.00	1
103360	Finish Vehicle Exhaust System		\$25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	1
	Finish Electrical		\$25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00 25,000.00	
103380	Finish Low Voltage		\$15,000.00	0.00	0.00	0.00	0.00	0%	25,000.00 15,000.00	
103390	Install Map Board		\$500.00	0.00	0.00	0.00	0.00	0%	•	]
103400	Install Epoxy Flooring		\$12,000.00	0.00	0.00	0.00	0.00	0%	500.00	ł
103410	Install Generator		\$50,000.00	0.00	0.00	0.00	0.00		12,000.00	ł
103420	Coordinate OFOI Extractor and Dr	yer	\$500.00	0,00	0.00	0.00	0.00	0%	50,000.00	i
103430	Install Gear Lockers		\$15,000.00	0.00	0.00	0.00		0%	500.00	ĺ
103440	Install ice Machine		\$10,000.00	0.00	0.00	0,00	0.00	0%	15,000.00	}
	1	ı	1 7.0,500.00	1 0,00	1 0.00	0,00	0.00	0%	10,000.00	I

Α	8		C	D	Ε	F	G		Н	1 1
				WORK COM	PLETED	MATERIALS	TOTAL		BALANCE	RETAINAGE
ITEM	1		SCHEDULED	FROM PREVIOUS		PRESENTLY	COMPLETED		то	(IF VARIABLE
NO	DESCRIPTION OF WORK	SUBCONTRACTOR	VALUE	APPLICATION	THIS PERIOD	STORED	AND STORED	%	FINISH	RATE)
	1			(D + E)		(NOT IN	TO DATE	(G/C)	(C-G)	'5.1.2,
						D OR E)	(D+E+F)		` '	
103450	Instail Signage		\$5,000.00	0.00	0.00	0,00	0.00	0%	5,000.00	
103460	Install Blinds		\$4,000.00	0.00	0.00	0.00	0.00	0%	4,000.00	ŀ
103470	Install Fire Cabinets and Extinguis	hers	\$500,00	0.00	0.00	0.00	0.00	0%	500.00	
103480	Final Cleaning		\$1,500.00	0.00	0.00	0.00	0.00	0%	1,500.00	1
103490	Centractor Punchlist		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	ŀ
103500	Owner Punch List		\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	
	Building C Construction						i	1		
104000	Install Under slab utilities (Wel)		\$5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	
104010	Install Under Stab Utilities (Dry)		\$1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	1
104020	Trenching for Footings		\$3,000.00	3,000.00	0.00	0.00	3,000.00	100%	0.00	•
104030	Install Rebar at Footings		\$3,000.00	3,000.00	0.00	0.00	3,000.00	100%	0.00	]
104040	Peur Footings		\$5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	
104050	Prep Pad for SOG		\$15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	
104080	Install Rebar for SOG		\$15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	
104070	Pour Slab on Grada		\$17,000.00	17,000.00	0.00	0.00	17,000.00	100%	0.00	
104080	Frame Walls		\$5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	Į.
104090	Set TJis & Glue Lam Beams		\$5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	ŀ
104100	Frame Roof		\$5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	1
104110	Block and Sheath		\$2,000.00	2,000.00	0.00	0.00	2,000.00	100%	0.00	
104120	Rough Fire Sprinklers	·	\$2,000.00	0.00	0,00	0.00	0.00	0%	2,000.00	j
104130	Rough Electrical		\$1,000.00	1,000.00	0.00	0.00	1,000,00	100%	0.00	
104140	Rough Low Voltage		\$1,000.00	1,000.00	0.00	0.00	1,000,00	100%	0.00	1
104150	Install Tile Roof	•	\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	ł
104160	Install Gutters & Downspouts		\$200.00	0.00	0.00	0.00	0.00	0%	200.00	1
104170	Plaster Exterior		\$10,000.00	0.00	1,000.00	0.00	1,000.00	10%	9,000,00	ł
104180	Paint Exterior		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	1
104190	Install Insulation		\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	
104200	Drywail Walls		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	
104210	Tape Walls		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	
104220	Install HM Frame, Door and Hardy	Nare	\$1,000.00	0.00	500.00	0.00	500.00	50%	500.00	
104230	Install Coiling Door	l	\$5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	1
104240	Interior Painting		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	
104250	Instell Casework		\$2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	
104280	Finish Fire Sprinklers		\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	
104270	Finish Electrical	}	\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	1
104280	Finish Low Voltage		\$1,000.00	0.00	0.00	0.00	0.00	0%	1,000.00	
104290	Final Cleaning		\$100.00	0.00	0.00	0.00	0.00	0%	100.00	
104300	Contractor Punchilist		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	
104310	Owner Punch List		\$500.00	0.00	0.00	0.00	0.00	0%	500.00	
	Original Contract Totals		\$7,475,000.00	3,092,355.00	520,845.00	0.00	3,513,200.00	45%	3,861,800,00	4
							414.41244.44	7071	2,001,800.00	1
	Change Orders:	<u> </u>	<u></u>	L	<u> </u>	l	<u>i</u>		l <u>.                                    </u>	1

A	В		С	D	E	F	G		H	<del>                                     </del>
				WORK COM	PLETED	MATERIALS	TOTAL		BALANCE	RETAINAGE
ITEM			SCHEDULED	FROM PREVIOUS		PRESENTLY	COMPLETED	1	то	(IF VARIABLE
NO	DESCRIPTION OF WORK	SUBCONTRACTOR	VALUE	APPLICATION	THIS PERIOD	STORED	AND STORED	%	FINISH	RATE)
1				(D+E)		(NOT IN	TO DATE	(G/C)	(C-G)	,
L	<u></u>			<u> </u>		D OR E)	(D+E+F)	` ´	` -'	
	Praytously Approved									
1	CO#1.1, Upsize Windows in OH D	oors	\$1,618.32	0.00	1,618.32	0.00	1,618,32	100%	0.00	ĺ
ı	CO#1.2, Sewer Upsize		\$178,092.90	178,092.90	0.00	0.00	178,092.90	100%	0.00	
I	CO#4, SCE Conduits		<b>\$52,078.43</b>	10,415.69	0.00	0.00	10,415,69	20%	41,682.74	
1	CO#5, Switch to Split Face Block	and raise wall.	\$22,599.48	22,599.48	0.00	0.00	22,599.48	100%	0.00	
	CO#7, Add Concrete Curbs		\$29,694.00	29,694.00	0.00	0.00	29,694.00	100%	0.00	1
1	CO#8, Add Hillside Landscaping		\$17,084.44	5,979.55	3,416.89	0.00	9,396,44	55%	7,688,00	l
	CO#9, Purchase Washers & Dyen	B	\$37,598.18	37,598.18	0.00	0.00	37,598.18	100%	0.00	
	CO#10, Upgrade Bi-Folding Doors		\$11,818.21	0.00	0.00	0.00	0.00	0%	11,818.21	
	Approved This Month									
	Change Order Totals		\$350,583.96	\$284,379.80	\$5,035.21	\$0.00	\$289,415.01		\$81,168.95	
	Total (Original Contract + C/Os)		\$7,825,583.96	3,376,734.80	525,880.21	0.00	3,902,615.01		3,922,968,95	

•

#### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

(Pursuant to California Civil Code §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Beaumont, CA 92223

Identifying Information

Name of Claimant:

Kemcorp Construction, Inc.

Name of Customer:

City of Beaumont

Job Location: Owner:

2000 West Knoll Road

Through Date:

City of Beaumont

7/31/2023

#### **Conditional Waiver and Release**

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check:

City of Beaumont

Amount of Check: \$

499,586.20

Check Payable to:

Kemcorp Construction, Inc.

**Exceptions** 

This document does not affect any of the following:

- (1) Retentions.
- (2) Extras for which the claimant has not receive payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment

Date(s) of waiver and release:

6/30/2023

Amount(s) of unpaid progress payment(s): \$

\$376,702.00

(4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature

Claimant's Signature:

Claimant's Title:

Jason Bollinger, Project Manager

7/31/2023

Date of Signature:



#### City of Beaumont, CA

**Project Activity Report** By Project Number

Report Dates: 07/01/2023 - 09/30/2023

**Project Number** 

2017-028

Revenues

**Account Key** 2017-028T

**GL Account Number** 

500-0000-9950-0000

**Project Name** 

POTRERO FIRE STATION

**Account Name** 

Group

**CAPITAL IMPROVEMENTS** 

Category

**REVENUE - REVENUE** 

**GL Account Name** 

**POTRERO FIRE STATION - DIF** 

TRANSFERS IN

**Post Date** 09/30/2023

Description

TO RECORD 1ST QTR PROJECT FUNDING

Type

**Vendor Name** 

**CAPITAL PROJECTS** 

Status

**OPEN** 

**Total Activity** 

-158,295.39

Item Number

Activity -158,295.39

FY2023-24 Total: -158,295.39

**Total Revenues:** 

-158,295.39

**Total Activity** 

Activity

499,586.20

19,973.81

6,320.20

525,880.21

525,880.21

**Expenses Account Key** 

2017-028B

**GL Account Number** 500-0000-8030-0000

500-0000-8030-0000

500-0000-8030-0000

**Account Name** 

POTRERO FIRE STATION-CONSTRUCTION

**GL Account Name INFRASTRUCTURE IMPROVE** 

**INFRASTRUCTURE IMPROVE INFRASTRUCTURE IMPROVE** 

**Post Date** 08/31/2023 08/31/2023

08/31/2023

Description

Fire Station 106 Construction

Retention Funds for Kemcorp already paid

Category

**EXPENSE - EXPENSE** 

Retention Funds for Kemcorp (CIP 2017-028)

**Vendor Name** 

KEMCORP CONSTRUCTION, INC. PACIFIC PREMIER BANK

**PACIFIC PREMIER BANK** 

**Item Number APPLICATION NO. 12 APPLICATION NO. 12** 

**APPLICATION NO. 12** FY2023-24 Total:

> **Total Expenses:** 525,880.21

2017-028 Total:

367,584.82