

Stewart Park Project Timeline

			2022				
Task	Start	End	Apr	May	Jun	Jul	Aug
PlaceWorks design contract / early planning	Apr 2022	Jun 2022	■	■	■		
Community outreach & survey	Jun 2022	Aug 2022			■	■	■
Design alternatives / concept direction	Aug 2022	Sep 2022					■
Design development / construction documents	Mar 2023	Feb 2024					
Project phased into Phase I / Phase II	Nov 2023	Nov 2023					
ORLP grant evaluation / application	Dec 2023	Apr 2024					
ORLP application submitted	Apr 2024	Apr 2024					
Construction contract awarded	Jun 2024	Jun 2024					
Phase I construction	Jul 2024	Jun 2025					
ORLP award selected (\$3.1M)	Sep 2024	Sep 2024					
Federal post-award process begins	Oct 2024	Apr 2025					
OGALS / ORLP compliance meetings	Apr 2025	May 2025					
NEPA & Section 106 submitted	May 2025	Jun 2025					
Council directs construction pause	Jun 2025	Jun 2025					
Scope / budget revisions with OGALS	Jul 2025	Aug 2025					
Budget narrative & revised scope submitted	Aug 2025	Aug 2025					
Tribal consultation confirmed	Aug 2025	Nov 2025					
OHP cultural review	Nov 2025	Dec 2025					
Ongoing coordination with OHP / OGALS / NPS	Dec 2025	Mar 2026					

Planning & Design

Grant Related Activities

Construction Related Activities



2023

20

Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun



