



TRANSPORTATION PROJECTS AT A GLANCE

PENNSYLVANIA WIDENING

Widening of Pennsylvania to four lanes from 1st Street to 6th Street

PENNSYLVANIA GRADE SEPARATION

Vertical Realignment of Pennsylvania to bypass under the railroad crossing

SECOND STREET EXTENSION

Extending Second Street Marketplace westbound to Pennsylvania Avenue

PHASE 2 POTRERO INTERCHANGE

Addition of On/Off Ramps to SR 60, as well as the realignment of Western Knolls.

SIGNAL IMPROVEMENTS

6th Street/Beaumont Avenue protected left turn signals
SR-79/1st Street protected left turn signals

HIGHLAND SPRINGS INTERCHANGE

Reconfigure existing interchange to improve traffic flow and safety.

OAK VALLEY INTERCHANGE

Reconfigure existing interchange and bridge to improve traffic flow and safety.

WEST SIDE FIRE STATION*

Construction of a full service fire station located on Potrero Blvd. east of the Olivewood Community

POLICE STATION/HEADQUARTERS*

Construction of a new police station, as an addition to the Public Safety Complex located on Potrero Blvd, east of the Olivewood Community.

*Is NOT a Transportation Project, but is part of Public Safety Infrastructure

PROJECT DETAILS

Below is a list of identified Capital Improvement Projects (CIP) for transportation within the City of Beaumont. The timelines given are estimates based on completion of designs, engineering, environmental studies and construction bid awards. This list does not include all CIP projects identified and/or budgeted for.

PENNSYLVANIA WIDENING

This project was identified and added to the CIP Budget in 2017. Architectural plans and engineering have been completed. Currently the project has been bid for construction. Permitting and construction contract have been awarded, with construction expected to take 12 months. This project has \$8.2 million allocated for construction, including funding obtained from the Federal Infrastructure Spending Bill, which was approved in March 2022.

PENNSYLVANIA GRADE SEPARATION

This project was identified and added to the CIP Budget in 2017. Preliminary design and layout have been completed. City Council has approved funding to complete design and engineering, which is expected to be completed in early 2024. City Council and Staff are working with our state and federal partners to adopt the project and complete construction.

SECOND STREET EXTENSION

This project was identified and added to the CIP Budget in 2020. Initial conceptual design and feasibility has been completed. Architectural designs and engineering are have been completed and final environmental studies will be completed in January of 2023. Advertisement and award of contract is expected in 2023. City Council has authorized \$2.8 million in construction funding and construction is expected to be complete in early 2024.

PHASE 2 POTRERO INTERCHANGE

This project was identified and added to the CIP Budget in 2016. Phase 1 of this project was completed in 2019. Phase 2 is undergoing a revised traffic analysis, which is pending final CalTrans approval. Once approved the revised plan and engineering should be completed in 2023. Construction will take 24-30 months and is dependent on identifying funding sources. This project needs approximately \$30 million in funding, which staff is actively pursuing.



CAPITAL IMPROVEMENT PROJECTS FROM DESIGN TO CONSTRUCTION

Construction on a Capital Improvement Project is a process that, depending on size and magnitude, can take months or even years to complete.

Capital Improvement Projects are deeply complex with the following start to finish process:



STAGE 1: Identify

Identify City Infrastructure to be improved, such as parks, streets, transit, community facilities, etc.



STAGE 2: Obtain Funding

Depending on the type of project and its impact locally, regionally or beyond, funding sources can include one or more of the following: Grants, local, county, state, federal funding, and/or tax revenue.



STAGE 3: Design

Architects and engineers determine the scope of the project and develop a timeline, which includes environmental planning and design.

This process can take 6-48 months depending on the complexity of the project.



STAGE 4: Construction

At the construction phase, the public will see the project start to take shape.



STAGE 5: Completion

Every completed project ELEVATES our City!



PROJECT DETAILS (CONTINUED) SIGNAL IMPROVEMENTS

This project was identified and added to the CIP Budget in 2020. Traffic Analysis and Improvement plans have been approved within the City. Advertisement for installation of the signal arms for 6th Street have been prepared and a construction contract is anticipated to be awarded by City Council in January 2023. Pending Cal Trans approval, advertisement for installation of the 1st Street signal arms is expected soon, with a construction timeline of approx. 2 months. This project is fully funded.

HIGHLAND SPRINGS INTERCHANGE

This project, coordinated by the Riverside County Transportation Commission (RCTC), began in 2019 with a cooperative agreement between the City of Beaumont, City of Banning, RCTC and Cal Trans. A project study report was completed in November of 2021. Currently RCTC has awarded a contract for the *Project Approval and Environmental Design* (PAED) report, which will take approximately 24 months. After this is completed the project will go to design and engineering, which is another 24 month process and then another 24-30 month process for construction. Funding for construction is still being identified.

OAK VALLEY INTERCHANGE

This project was identified and added to the CIP Budget in 2020. A project study report was completed in 2009. Currently a request for proposal (RFP) for the PAED will be released in 2023. The PAED takes 24 months. Design and Engineering will need to be completed after that, then the project will go out to bid for construction. Funding for construction is still being identified.

WEST SIDE FIRE STATION*

This project was identified and added to the CIP Budget in 2016. Construction has begun and is expected to be complete by the end of 2023.

This project is fully funded.

POLICE STATION/HEADQUARTERS*

This project was identified and added to the CIP Budget in 2020. A conceptual plan was presented to City Council in September. Funding for construction is still being identified.